

Franklin Square Water District  
PWS ID No. NY2902822  
Progress, Potential Issues and Water Quality Update



Quarterly Report Date: 4/1/2021

Prepared By: H2M architects+engineers

Milestone Description	Date	Completed (Y/N)	Delayed (Y/N)	Notes and Comments
Treatment Piloting	2/2020	Y		
Engineering Report	11/2020	Y		
Design	11/2020	Y		
Construction Start	12/2020	Y		
50% Construction Completion	9/2021	N		Construction progressing on schedule.
100% Construction Completion	4/2022	N		Construction expected to be completed by 4/2022.
Startup and Testing	5/2022	N		
<b>Potential Issues/Concerns/Delays Explanation:</b>				
Currently, there are no potential issues or delays foreseen for this project that would effect the completion date for the system to be on-line.				