

Franklin Square Water District  
PWS ID No. NY2902822  
Progress, Potential Issues and Water Quality Update



Quarterly Report Date: 12/31/2021

Prepared By: H2M architects+engineers

| Milestone Description        | Date    | Completed (Y/N) | Delayed (Y/N) | Notes and Comments                               |
|------------------------------|---------|-----------------|---------------|--|
| Treatment Piloting           | 2/2020  | Y               |               |  |
| Engineering Report           | 11/2020 | Y               |               |  |
| Design                       | 11/2020 | Y               |               |  |
| Construction Start           | 12/2020 | Y               |               |  |
| 50% Construction Completion  | 9/2021  | Y               |               |  |
| 100% Construction Completion | 4/2022  | N               | N             | Construction expected to be completed by 4/2022. |
| Startup and Testing          | 5/2022  | N               |               |  |
|                              |         |                 |               |  |
|                              |         |                 |               |  |
|                              |         |                 |               |  |
|                              |         |                 |               |  |

**Potential Issues/Concerns/Delays Explanation:**  
Currently, there are some delays in materials due to the pandemic that may delay full completion of the project; however, it is expected to have treatment in place by the anticipated completion date.